



WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. _____

1. OWNER Nevada Division of State Parks ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 1300 S. Curry Street Ward Charcoal Ovens State Historic Park
Carson City, Nevada 89703-5202
 2. LOCATION SE 1/4 SE 1/4 Sec. 26 T 14 N 63 E White Pine County
 PERMIT NO. W-532 Application No. 66113
 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Light Gray Clay	X	50	55	5
Medium Gray Tufts	X	150	155	5
Quartz Sand	X	280	285	5
See attached log for lithology				

8. WELL CONSTRUCTION
 Depth Drilled 400 Feet Depth Cased 400 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 400 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	17.02	.250	0	400

Perforations: Factory
 Type perforation _____
 Size perforation 1 7/8" x 2 1/2" 6 Rows
 From 260 feet to 340 feet
 From 360 feet to 380 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100 Feet Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 100 feet to 400 feet

9. WATER LEVEL
 Static water level 49 Ft. 5 In. feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 59 °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Christiansen Drilling, Inc.
 Address 557 Ely Avenue
Ely, Nevada 89301
 Nevada contractor's license number issued by the State Contractor's Board 14790
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1793
 Signed Rich Lewis By Gerald D. Christiansen
 By driller performing actual drilling on site or contractor
 Date November 28, 2000

Date started November 6, 2000
 Date completed November 28, 2000

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
Air Test	10	@ 50'	1
Air Test	15	@ 300'	1
Air Test	15	@ 400'	1
Pump installed - 1 H.P. 230V			
Single phase 5GS10412 Goulds			
Pump Set @ 378 Ft.			

RECEIVED
 00 DEC -1 AM 11:47
 STATE ENGINEER'S OFFICE

