

DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY

Log No. 83486
Permit No. 65761
Basin 2021

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

NOTICE OF INTENT NO. 13824

1. OWNER Ree Brinkerhoff ADDRESS AT WELL LOCATION #1 Easy Street Mesas NV
MAILING ADDRESS PO. Box 130 Mesas NV 89025
2. LOCATION NW 1/4 NW 1/4 Sec 2 T. 15 N. 66 E. Clark County
PERMIT NO. 65761 Issued by Water Resources 042-02-101-007 Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Abandon Other
4. PROPOSED USE
 Domestic Irrigation Test Municipal/Industrial Monitor Stock
5. WELL TYPE
 Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
TOP Sed		0	18	18
Clay - Gravel	X	18	70	52
gravel - boulders	X	70	90	20
Clay - boulders	X	90	105	15
Hard Rock		105	110	5

8. WELL CONSTRUCTION
Depth Drilled 110 Feet Depth Cased 110 Feet
HOLE DIAMETER (BIT SIZE)
From 12 1/4 Inches To 0 Feet 110 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 1/2</u>		<u>sch 40</u>	<u>0</u>	<u>110</u>

Perforations:
Type perforation JERGEN
Size perforation 1 3/4
From 70 feet to 110 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type:
Depth of Seal 70 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout
Gravel Packed: Yes No
From 70 feet to 110 feet

9. WATER LEVEL
Static water level 18 feet below land surface
Artesian flow - G.P.M. P.S.I.
Water temperature cool °F Quality Best

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Davis Drilling and Pumps Contractor
Address HC 61 Box 54 Hiko NV 89017 Contractor
Nevada contractor's license number issued by the State Contractor's Board 0028866
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1191
Signed Mike Dai
By driller performing actual drilling on site or contractor
Date 2-15-01

Date started 2-13-01, 19
Date completed 2-14-01, 19

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>28</u>	<u>45</u>	<u>3</u>

